

# Hamilton County

## Road & Bridge Committee Meeting

Agenda  
September 19, 2017

Call to Order

Approve Minutes of Last Meeting

Old Business

### 1. Bridge Program Update:

- a. Beaver Creek 033-3206 Thomas Bros (HBP FY17)
  - i. Depew & Owen (Centralia) \$328,998
  - ii. Bridge is finished, waiting on final inspection
- b. South Crouch 033-3109 (HBP FY?)
  - i. 1 Span Estimate \$200,000
  - ii. On hold.
- c. Crouch/Dahlgren 033-3158 (TBP FY17)
  - i. 1 Span Estimate \$135,000
  - ii. Construction scheduled to begin end of September. Deck Beams are scheduled 1<sup>st</sup> week of October.
- d. Mayberry 033-3113 (TBP FY18)
  - i. 1 Span Estimate \$240,000
  - ii. In-House Design \$10,500
    - 1. Environmental clearances were received
    - 2. Working on Hydraulic Report
    - 3. Pushing the Letting into next year.
- e. Crook 033-3185 (TBP FY18)
  - i. Slope Protection Rehab Estimate \$70,000
  - ii. In-House Design \$8,000
- f. South Flannigan New Bridge (TBP FY 19)
  - i. 1 Span Estimate: \$140,000
  - ii. In-House Design \$12,500
- g. South Twigg 033-3191 (TBP FY 19)
  - i. 1 Span Estimate: \$300,000
  - ii. In-House Design \$12,500
- h. Crook New Bridge (TBP FY 20)
  - i. 1 Span Estimate: \$225,000
  - ii. In-House Design \$12,500

**2. Road Improvement Program Update:**

- a. Anderson School Road (STR FY20??)
  - i. Soil Cement w/A-3 Oil & Chip (new alignment)
  - ii. Construction Estimate: \$675,000
  - iii. Engineering: \$ 45,000
  - iv. STR \$540,000 / State Match \$135,000

**3. Pavement Preservation Program:**

- i. Nothing for 2017

**Other Business.**

- a. County Economic Development: ICC 600E/1600N Safety Project
  - i. I still haven't contacted the Rapp family and will work on scheduling a meeting.
  - ii. Jurisdictional Transfers:
    - 1. S Crouch Township is on hold.
- b. E911 signs:
  - i. Initial installation is complete. Aaron is looking into replacing the signs that have been knocked down.
- c. Status of rock inventory and needed maintenance; we will hit the worst spots on S Dahlgren Rd shoulders with what rock we've got; we aren't going to mix the 2<sup>nd</sup> load of BAM, which will give us another \$6000 toward rock (500T).
- d. Russell Allen completed the Lime Stabilization on N. Dahlgren road and Illini Asphalt got it oil and chipped. It turned out really well. There will be bills from Allen Trucking (\$6,000), Beelman Trucking for Lime (\$10,653) and Illini Asphalt for around (\$8,300). Total for this 0.4 mile project out of FAS is \$24,953. The mile to the north was \$248,000 (state let, federal funds, 8/2010). I'm curious to see how they both hold up.
- e. New building for Highway Department- working on a location and building layout. Will share what I've got at the meeting.

**Equipment/Maintenance Report: Tony Steele**

**Motion to Sign Claims**  
**Motion to Adjourn**