

# Hamilton County Road & Bridge Committee Meeting

Agenda  
May 21, 2019

Call to Order – Pledge – Roll Call

Approve Minutes of Last Meeting

Recognition of Visitors

Old Business

## 1. Bridge Program Update:

- a. South Crouch                      033-3109                                      (HBP FY?)
  - i. 1 Span                      Estimate \$200,000
  - ii. On hold.
- b. Mayberry                              033-3113                                      (TBP FY19)
  - i. 1 Span                      Estimate \$240,000
  - ii. In-House Design              \$10,500
    - 1. Working on Hydraulic Report and Plans
- c. Crook                                      033-3185                                      (TBP FY19)
  - i. Slope Protection Rehab              Estimate \$70,000
  - ii. In-House Design              \$8,000
    - 1. Working on Bridge Condition Report
- d. South Flannigan                      New Bridge                                      (TBP FY 19)
  - i. 1 Span                      Estimate: \$140,000
  - ii. In-House Design              \$12,500
- e. South Twigg                              033-3191                                      (TBP FY 20)
  - i. 1 Span                      Estimate: \$300,000
  - ii. In-House Design              \$12,500
- f. Crook                                      New Bridge                                      (TBP FY 20)
  - i. 1 Span                      Estimate: \$225,000
  - ii. HLR Design              waiting on IDOT review
  - iii. We've received the ROW documents and will make contacts
- g. Dahlgren                                      Low Water Crossing 1800N              (HBP FY19)
  - i. 3 Span                      Estimate: \$500,000
  - ii. HLR Design              \$29,000
- h. Dahlgren                                      Low Water Crossing 300E              (HBP FY20)
  - i. 3 Span                      Estimate: \$500,000
  - ii. HLR Design              \$29,000
- i. Dahlgren                                      Low Water Crossing 200E              (TBP FY19)
  - i. 3 Span                      Estimate: \$500,000
  - ii. HLR Design              waiting on IDOT review

iii. We've received the ROW documents and will make contacts.

**2. Road Improvement Program Update:**

- a. Anderson School Road (STR FY2020)
  - i. Soil Cement w/A-3 Oil & Chip (new alignment)
  - ii. Construction Estimate: \$675,000
  - iii. Engineering: \$ 45,000
  - iv. STR \$540,000 / State Match \$135,000

**3. Pavement Preservation Program:**

- i. 14-00112-00-PP \$255,415
  - 1. Illini Asphalt Oil & Chip
  - 2. Illini plans to start week of 5/20/19. Patching is complete.
  - 3. See item "c." below.

**Other Business.**

- a. ICC 600E/1600N Rail Safety Project
  - i. Updating the Environmental Review, working on Preliminary Plan and ROW plan.
- b. Multi-Year Improvements: loan application has been completed. Rural Development needs financial information from the 2018 audit, so we are waiting for this information. Leeann has also ask that we come up with a list of capital improvements with costs and prioritize them to show that we have a need for their financial help.
- c. Blairsville Rd Patching: we approved a quote from Howell Paving, Inc. for \$26,335 to overlay the asphalt patches. This was completed Tuesday 5/14 and was completed within the budget of our estimate.
- d. County received bids on New and Used Motor Graders 5/6/19 and reviewed the bids at a Special Board Meeting May 7, 2019, see the attached Bid Tabulation. This item was tabled at the Special Meeting and a resolution for purchase of a Motor Grader will be on the Regular Meeting Agenda.
- e. E911 signs:
  - i. Aaron is working to get them erected and will give an update at the meeting.

**Equipment/Maintenance Report: Tony Steele**

- a. Star Mechanical finished the dump bet and the truck is back in the fleet.

**Motion to Sign Claims**

**Motion to Adjourn**