

# Hamilton County

## Road & Bridge Committee Meeting

### Agenda

### October 15, 2019

Call to Order – Pledge – Roll Call

Approve Minutes of Last Meeting

Recognition of Visitors

Old Business

**1. Bridge Program Update:**

- a. South Crouch                      033-3109                                      (HBP FY?)
  - i. 1 Span                      Estimate \$200,000
  - ii. On hold.
- b. Mayberry                              033-3113                                      (TBP FY19)
  - i. 1 Span                      Estimate \$240,000
  - ii. In-House Design              \$10,500
    - 1. Working on Hydraulic Report and Plans
- c. Crook                                      033-3185                                      (TBP FY19)
  - i. Slope Protection Rehab              Estimate \$70,000
  - ii. In-House Design              \$8,000
    - 1. Working on Bridge Condition Report
- d. South Flannigan                      New Bridge                                      (TBP FY 19)
  - i. 1 Span                      Estimate: \$140,000
  - ii. In-House Design              \$12,500
- e. South Twigg                              033-3191                                      (TBP FY 20)
  - i. 1 Span                      Estimate: \$300,000
  - ii. In-House Design              \$12,500
- f. Crook                                      New Bridge                                      (TBP FY 20)
  - i. 1 Span                      Estimate: \$225,000
  - ii. Dees Construction                      \$ 186,115
  - iii. Scheduled to start December 1, weather permitting
- g. Dahlgren                                      Low Water Crossing 1800N (HBP FY19)
  - i. 3 Span                      Estimate: \$500,000
  - ii. HLR Design              \$29,000
- h. Dahlgren                                      Low Water Crossing 300E (HBP FY20)
  - i. 3 Span                      Estimate: \$500,000
  - ii. HLR Design              \$29,000
- i. Dahlgren                                      Low Water Crossing 200E (TBP FY19)
  - i. 3 Span                      Estimate: \$500,000
  - ii. HLR Design              Plans are approved

iii. Working on ROW

**2. Road Improvement Program Update:**

- a. Anderson School Road 10-00108-00-FP (STR FY2020)
  - i. Soil Cement w/A-3 Oil & Chip (new alignment)
  - ii. Construction Estimate: \$675,000
  - iii. Engineering: \$ 45,000
  - iv. STR \$540,000 / State Match \$135,000
- b. Dahlgren South Overlay 18-00114-00-RS (STR FY2022)
  - i. 2" Asphalt Overlay 1725N to State Rt 14
  - ii. Construction Estimate: \$850,000
  - iii. Engineering: \$ 15,000
  - iv. STR \$692,000 / State Match \$173,000

**3. Pavement Preservation Program:**

- a. 18-00113-00-PP \$310,000
  - i. Blairsville, Blooming Grove, Walpole & Akin
  - ii. Set up of FY 2021 (summer 2020)

**Other Business.**

- a. ICC 600E/1600N Rail Safety Project
  - i. Updating the Environmental Review, working on Preliminary Plan and ROW plan.
- b. Multi-Year Improvements:
  - i. Phase I (Miller Store / Army Navy):
    - 1. Mt.Carmel Stabilization Group finished up Soil-Cement on both roads 10/8/19.
    - 2. Illini Asphalt Company finished A-3 Oil & Chip on Miller Store Rd 10/8/19 and scheduled to start Army Navy Rd on 10/16/19.
    - 3. We've got a Request for Quote to straw mulch the seeding on Miller Store Road. Big Creek and Oak Hill have both been sent the information. The road crew can seed and mulch the areas on Army Navy that need it.
    - 4. Looking into warning signs for hills and curves on Army Navy Store Rd. We've improved roadway widths through these areas where we could.
- c. New Grader: Ordered with estimated delivery in October still on track. Spoke to Cat about pushing payment into next FY and it doesn't seem to be a problem.
- d. E911 signs:
  - i. Aaron has been helping with the RD road project and has not had time to work on signs this month.

**Equipment/Maintenance Report: Tony Steele**

- a. Tandem Trucks – both trucks were fixed

**Motion to Sign Claims**

**Motion to Adjourn**